

City of Fresno  
PUBLIC WORKS DEPARTMENT  
CONSTRUCTION MANAGEMENT DIVISION  
1721 Van Ness Avenue · Fresno, CA 93721  
Phone (559) 621-5600

CONTRACT CHANGE ORDER NO. 28

CONTRACT AWARDED BY: CITY COUNCIL REDEVELOPMENT AGENCY INFORMAL

DATE OF AWARD Mar 5, 2020

PROJECT: Veterans Boulevard Grade Separation

SHEET 1 of 1

P.O. NO: 0000076464

PROJECT I.D. PW00683 / 3672

BID FILE NO. 3672

TO: Granite Construction Company 2716 Granite Court Fresno CA 93706

CONTRACTOR

You are hereby requested to make the herein described changes from the plans and specifications or do the following described work not included in the plans and specifications on this contract.

NOTE THIS CHANGE IS NOT EFFECTIVE UNTIL FULLY EXECUTED Change requested by: City of Fresno

Description:

I. CHANGES TO CONTRACT PLANS AND SPECIFICATIONS.

- A. Provides for all labor, equipment, materials, and incidentals related to the construction of a CMU block wall on Carnegie Avenue, along Union Pacific Railroad and City of Fresno Right-of-Way, in accordance with Request for Proposal No. 38, dated March 7, 2023, and Granite Construction's Proposed Contract Change Order No. 47, dated March 17, 2023.

Increase in Contract Price \$ 198,740.00

- B. Provides for all labor, equipment, materials, and incidentals related to any additional work which may be required due to differing job site conditions at the tie in points of the existing CMU block wall, or any other unforeseen work, which the Engineer determines necessary to complete the intended work, per Request for Proposal No. 38, and Granite Construction's Proposed Contract Change Order No. 47, dated March 17, 2023.

Work to be performed on a Force Account basis in accordance with Section 3-3 of the City Standard Specifications, Section 9-1.04 of the California State Standard Specifications and as directed by the Engineer. Actual payment will be determined by the Engineer's Approved Daily Extra Work Reports.

Estimated Increase in Contract Price \$ 20,000.00

II. CONTRACT PRICE

Estimated increase to contract price shall include all costs for above noted work and shall be considered full compensation for all material, equipment, labor, applicable mark-up and overhead. Estimated increase in Contract Price

\$218,740.00

III. CONTRACT TIME

Change In Contract Time 9 Days

|                                                                |                         |          |
|----------------------------------------------------------------|-------------------------|----------|
| <b>Cost of this Change Order</b>                               | <b>\$218,740.00</b>     | Increase |
| Estimated <input checked="" type="checkbox"/>                  |                         | Decrease |
| Exact                                                          |                         |          |
| Original Contract Price                                        | \$ 20,038,376.39        |          |
| Approved Cost Changes to Date                                  | \$ 1,993,869.39         |          |
| Total of all Contract Changes including this Change Order      | \$ 2,212,609.39         |          |
| Net change in Contract Price is of the original Contract Price | 11.0%                   |          |
| <b>Revised Contract Price</b>                                  | <b>\$ 22,250,985.78</b> |          |

| STATEMENT OF CONTRACT TIME I44:M48                                 |                |              |
|--------------------------------------------------------------------|----------------|--------------|
|                                                                    | NUMBER OF DAYS | DATE         |
| Date of Notice to Proceed                                          |                | May 20, 2020 |
| Contract <input checked="" type="checkbox"/> Working Calendar Days | 360            |              |
| Computed Date for Completion                                       |                | Oct 21, 2021 |
| Time extension days this CCO                                       | 9              |              |
| Total time extension days all CCO's                                | 311            |              |
| Weather/Other Days through 3/25/2023                               | 37             |              |
| Suspended Days through 3/25/2023                                   | 55             |              |
| Extended Date for Completion                                       |                | May 31, 2023 |
| Substantial Completion                                             |                |              |

We, the undersigned contractor, have given careful consideration to the change proposed and hereby agree, if this proposal is approved, that we will provide all equipment, furnish all materials, except as may otherwise be noted above, and perform all services necessary for the work above specified, and will accept as full payment therefor the price shown above.

Accepted Date 4/6/2023 Contractor: Granite Construction Company

Signed By: [Signature] Title: Area Manager

If the contractor does not sign acceptance of this order, his attention is directed to the requirements of the specifications as to proceeding with the ordered work.

Submitted By: Mark Vargas [Signature] Approval Recommended [Signature] Date 4/6/2023

Authorized: Chief Administrative Officer (if change orders or total of change orders exceed 5 percent of contract price)

Authorized: City Council Minutes of Meeting Dated (if change order or total change orders exceed 10 percent of contract price or if individual change order exceeds Fresno City Charter limit or Section 33422 Health and Safety Code for Agency contracts)

Approved: Public Works Assistant Director [Signature] Date 7.7.2023

Public Works Director

c: Randall Morrison, Project Manager  
Jesus Avitia, Project Manager