

City of Fresno
PUBLIC WORKS DEPARTMENT
CONSTRUCTION MANAGEMENT DIVISION

1721 Van Ness Avenue • Fresno, CA 93721
Phone (559) 621-5600

CONTRACT CHANGE ORDER NO. 13

CONTRACT AWARDED BY: CITY COUNCIL REDEVELOPMENT AGENCY INFORMAL

DATE OF AWARD Jun 10, 2021

PROJECT: Clovis Ave Metro Trail McKinley Ave to Shields Ave (Midtown Trail Seg. 5) SHEET 1 of 1

P.O. NO: 000078245 PROJECT I.D. PW00764 / 3803 BID FILE NO. 3803

TO: Avison Construction, Inc. 40434 Brickyard Drive Madera CA 93636, CONTRACTOR

EMAIL: mewman@avisoninc.com

You are hereby requested to make the herein described changes from the plans and specifications or do the following described work not included in the plans and specifications on this contract.

NOTE: THIS CHANGE IS NOT EFFECTIVE UNTIL FULLY EXECUTED. Change requested by: City of Fresno

Description:

I. CHANGES TO CONTRACT PLANS AND SPECIFICATIONS.

A. Increase in Contract Working Days to resolve overrun of contract days due to material procurement delays.

No Change in Contract Price..... \$ -

II. CONTRACT PRICE

No change to Contract Price shall include all costs for above noted work and shall be considered full compensation for all material, equipment, labor, applicable mark-up and overhead.

No Change in Contract Price..... \$ -

III. CONTRACT TIME

Increase In Contract Time..... 28 Working Days

Cost of this Change Order		Increase Decrease	STATEMENT OF CONTRACT TIME	
Estimated	\$		NUMBER OF DAYS	DATE
Exact	\$			
Original Contract Price	\$ 1,482,760.00		Date of Notice to Proceed	Feb 14, 2022
Approved Cost Changes to Date	\$ 74,060.95		Contract ☒ Working Calendar Days	60
Total of all Contract Changes including this Change Order	\$ 74,060.95		Computed Date for Completion	May 9, 2022
Net change in Contract Price is of the original Contract Price	5.0%		Time extension days this CCO	28
			Total time extension days all CCO's	38
			Weather Days through 12/19/2022	2
			Suspended Days through 12/19/2022	0
			Extended Date for Completion	Jul 6, 2022
			Substantial Completion	Jul 6, 2022

We, the undersigned contractor, have given careful consideration to the change proposed and hereby agree, if this proposal is approved, that we will provide all equipment, furnish all materials, except as may otherwise be noted above, and perform all services necessary for the work above specified, and will accept as full payment therefor the price shown above.

Accepted Date 1/25/23

Contractor: Avison Construction, Inc.

Signed By: Robert J. Newman

Title: Project Manager

If the contractor does not sign acceptance of this order, his attention is directed to the requirements of the specifications as to proceeding with the ordered work.

Submitted By: Robert D. Cron Sr.

Approval
Recommended

Date 1/13/2023

Authorized: Chief Administrative Officer

(if change orders or total of change orders exceed 5 percent of contract price)

Authorized: City Council

Minutes of Meeting Dated:

(if change order or total change orders exceed 10 percent of contract price or if individual change order exceeds Fresno City Charter limit or Section 33422 Health and Safety Code for Agency contracts)

Approved: Public Works Assistant Director

Date 2.1.2023

Public Works Director

Date

c: Alejandro Gonzalez, Project Manager