

City of Fresno
CAPITAL PROJECTS DEPARTMENT
CONSTRUCTION MANAGEMENT DIVISION
747 R Street, 2nd Floor
Fresno, CA 93721

CONTRACT CHANGE ORDER NO. 4

CONTRACT AWARDED BY: ☒ CITY COUNCIL ☐ REDEVELOPMENT AGENCY ☐ INFORMAL
DATE OF AWARD Mar 24, 2022
PROJECT: Traffic Signal Improvements at W. Clinton and N. Valentine Ave/ Construction SHEET 1 of 1
of Storm Drainage Facilities in Drainage Area "AL", Contract "AL-42" BID FILE NO. 3751
P.O. NO: 0000079459 PROJECT I.D. PW00678-PW00944 / 79459 FEDERAL PROJ. ID. CML-5060 (267)
CONTRACTOR/ADDRESS: Emmett's Excavation, Inc. 1477 Menlo Ave Clovis CA 93611
EMAIL: emmetts@eei78.com

You are hereby requested to make the herein described changes from the plans and specifications or do the following described work not included in the plans and specifications on this contract.

NOTE: THIS CHANGE IS NOT EFFECTIVE UNTIL FULLY EXECUTED. Change requested by: City of Fresno

Description:

I. CHANGES TO CONTRACT PLANS AND SPECIFICATIONS.

- A. Provide all labor, equipment, materials, and incidentals to modify the Northeast ADA Ramp per RFI No. 10 reponse, dated May 22, 2024, and Emmett's Excavations Proposed Change Order No. 07, dated June 5, 2024.

Lump Sum Increase in Contract Price \$ 5,935.84

II. CONTRACT PRICE

Increase to Contract Price shall include all costs for above noted work and shall be considered full compensation for all material, equipment, labor, applicable mark-up, and overhead.

Increase in Contract Price \$ 5,935.84

III. CONTRACT TIME

Change In Contract Time 1 Day

<u>Cost of this Change Order</u>	\$ 5,935.84
Estimated	
Exact ☒	
Original Contract Price	\$ 1,334,053.00
Approved Cost Changes to Date	\$ 125,362.39
Total of all Contract Changes including this Change Order	\$ 131,298.23
Net change in Contract Price is of the original Contract Price	9.8%

Increase
Decrease

STATEMENT OF CONTRACT TIME

	NUMBER OF DAYS	DATE
Date of Notice to Proceed		Oct 10, 2022
Contract ☒ Working Days	110	
Computed Date for Completion		Mar 21, 2023
Time extension days this CCO	1	
Total time extension days all CCO's	23	
Weather Days through 6/10/24	33	
Suspended Days through 6/10/24	271	
Extended Date for Completion		Jul 5, 2024
Substantial Completion		N/A

Revised Contract Price \$ 1,465,351.23

We, the undersigned contractor, have given careful consideration to the change proposed and hereby agree, if this proposal is approved, that we will provide all equipment, furnish all materials, except as may otherwise be noted above, and perform all services necessary for the work above specified, and will accept as full payment therefor the price shown above.

Accepted Date

7/24/24

Contractor: Emmett's Excavation, Inc.

Signed By:



Title:

G.M.

If the contractor does not sign acceptance of this order, his attention is directed to the requirements of the specifications as to proceeding with the ordered work.

Submitted By: Luis Aguilar
Inspector

Approval
Recommended

Construction Manager

Date 7/23/2024

Date 8/1/24

Authorized: ☒ Chief Administrative Officer
(If change orders or total of change orders exceed 5% of contract price)

Authorized: ☐ City Council Minutes of Meeting Dated: 7/31/24
(If change order or total change orders exceed 10% of contract price or if individual change order exceeds Fresno City Charter limit or Section 33422 Health and Safety Code for Agency contracts)

Approved: ☒ Capital Projects Assistant Director

Date 7/31/24

☒ Capital Projects Director

Date 7/31/24

Cc: Magdaleno Jimenez, Project Manager